

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Kurnool District – Package No.AP10IX LB10 –Construction of High Level Bridge on road from Veldurthy – Kotakonda road to Thogarachedu at Thogarachedu (V)" of Krishnagiri (M), an Estimated Cost of Rs.664.22 lakhs – Accord of Extension of Agreement Time up to 31.01.2014 for a period of 112 days without penalty and liquidated damages –Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 1819

Dated : 20.11.2013.
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC.PR&Admn. PMGSY., Hyd. Lr.No.W28/DEE-II/KNL/AP10IXLB10/12, dated 24.10.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby according accord of Extension of Agreement Time up to 31.01.2014 for a period of (112) days without penalty in respect of the road works "Construction of High Level Bridge on road from Veldurthy – Kotakonda road to Thogarachedu at Thogarachedu (V)" of Krishnagiri (M) , Kurnool District" under sanctioned PMGSY Phase IX as the delay was not attributed to the contractor due to objections raised by the land owners on both sides of approaches for their land compensation & Due to rains at site.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj,
Kurnool District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.